EXTENSION FOR TIME PROPOSAL

1	NAME OF WORK	Package-2 Improvements to Roads & Drains in ward no. 7 & 8 Bytarayana-pura Division
2	AMOUNT OF WORK PORTION	62960636=00
3	ESTIMATED COST	610.10 lakhs
4	NAME OF CONTRACTOR	G.N RAMESH
5	AGREEMENT NO	74/17-18
6	No & Date under which work order issued	74/17-18, Date: 01-06-17
7	Time limit for originally fixed for completion	240 days
8	Date of application by the contracor for granting extension of time	21-11-2018
9	Date of receipt of application in the sub division office	21-11-2018
10	Extension granted if any	—
11	i	—
12	ii	—
13	Work carried out by the contractor during the original period stipulated in the contract	—
14	Work carried out during 2nd extension	—
15	Time now applied for	146 days
16	Date of recommending time limit applied for	21-11-2018
17	whether the original application of the contractor is enclosed	—
18	Balance of work remaining to be done	—
19	Probable time required ffor completion fo remaining work	—
20	Cost of work charged establishment chared on the work adter the expiry of original period	—
21	Whether notice as per clause of contract has been issued	—
22	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work has been delayed
23	Remarks of the EE with the daily rate of penalty proposed	As per recommendation of AEE EOT is approved

Assistant Engineer

Executive Engineer

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಡರಾಯನಪುರ ವಿಭಾಗ ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560092.

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Pa
Bangalore - 560 092

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ